

TECHNICAL SUBMITTAL

Marina Infrastructure Maintenance and Rehabilitation Works

Jeddah Yacht Club & Marina (JYC)

Project	Jeddah Yacht Club & Marina (JYC)
Client / Consultant	SELA
Document No.	TS-SL-260629
Revision	Rev A – For Design Review
Prepared By	SKYLANCE TECHNICAL SERVICES
Date	29 Jun 2026
Classification	Technical Submittal – For Review & Approval

This document is prepared by Skylance Technical Services for submission to the Client / Consultant for review and approval. All specified methods and materials are subject to final approval. Actual performance may vary depending on site conditions and maintenance practices.

TABLE OF CONTENTS

1	Introduction	3
2	Objective	3
3	Scope of Works	3
4	Gangway Rehabilitation Works	4
5	Pontoon Joint Plate Repairs	5
6	Pontoon Surface and Pile Refurbishment	5
7	Fiberglass Pile Cap Replacement	6
8	Pile Bracket and Wear Pad Repairs	6
9	Main Wave Breaker and Navigation Pole Rehabilitation	6
10	Quay Wall Surface Repainting	7
11	Slipway Pontoon Structural Repairs	7

SKYLANCE
Technical Services Company

1. INTRODUCTION

This document has been developed to describe the technical details of the Jeddah Yacht Club & Marina (JYC) Marina Infrastructure Maintenance and Rehabilitation Works, covering the inspection, repair, refurbishment, replacement and protective maintenance of marina floating assets, gangways, wave breaker structures, quay wall surfaces, navigation poles and associated marine assets.

Jeddah Yacht Club & Marina (JYC) has invited qualified marine infrastructure contractors to undertake these works. Skylance Technical Services presents this Technical Submittal in response, setting out the structure-wise scope of work, methods and material standards to be applied across the marina in accordance with applicable Saudi Arabian regulations and recognised marine industry standards.

2. OBJECTIVE

The objective of this scope of work is to restore structural integrity, improve operational safety, prevent further corrosion and extend the service life of marina assets through comprehensive maintenance works.

In delivering the works, the Contractor shall:

- Conduct a detailed site survey and verification of quantities prior to commencement.
- Supply all labour, supervision, tools, equipment, materials, consumables and marine access equipment required.
- Dispose of waste materials in accordance with local environmental regulations.
- Maintain uninterrupted marina operations where reasonably practicable.
- Comply with all applicable Saudi Arabian safety regulations and marine industry standards.
- Submit method statements, risk assessments, work schedules and quality control procedures before mobilization.
- Offer warranty on all works completed.

3. SCOPE OF WORKS

The scope of work includes the following structures and marine assets, with detailed scope prescribed structure-wise in the sections that follow:

Scope Includes

- Floating Docks A, B, C, D and K, and the Slipway Pontoon.
- Main Wave Breaker structure.
- Navigation Poles.
- Quay Wall infrastructure.
- Gangways serving all docks and the slipway pontoon.

The detailed, structure-wise scope of work for each of the above assets is set out in Sections 4 through 11 of this submittal.

4. GANGWAY REHABILITATION WORKS

Applicable to: Dock A, B, C, D, K & Slipway Pontoon

4.1 Timber Works

- Clean, prepare, sand and apply marine-grade protective coating to all gangway timber planks.
- Replace any damaged timber sections identified during execution.

4.2 Roller System

- Remove and replace damaged gangway rollers.
- Supply additional PVC rollers as operational spare stock.

4.3 Teflon Wear Protection

- Remove damaged gangway flip protection pads.
- Supply and install new marine-grade Teflon wear pads.

4.4 Structural Steel Rehabilitation

Where applicable, the Contractor shall:

- Clean steel surfaces by mechanical preparation or approved blasting method.
- Remove corrosion and contaminants.
- Apply approved marine-grade anti-corrosion coating system.
- Repaint gangway H-beam support structures.

4.5 Anchor Bolt Replacement

Where applicable, the Contractor shall:

- Remove corroded foundation bolts and nuts.
- Supply and install new stainless steel or approved galvanized anchor bolts.
- Upgrade bolt sizing where specified to improve structural stability.

4.6 Electrical Safety Improvements

The Contractor shall:

- Install weatherproof protection for all exposed dock gate electrical components.
- Provide suitable enclosures, sealing systems, covers and fixing arrangements.
- Inspect and rectify electrical grounding (earthing) systems for all gangways.
- Test and certify grounding resistance values following completion.

4.7 Cable Tray Works (Docks D and K)

The Contractor shall:

- Secure under-gangway cable trays using approved marine-grade support systems.
- Supply and install all required fixing accessories.
- Ensure cable tray alignment and support integrity.

Based on requirements identified across all dock gangways.

5. PONTOON JOINT PLATE REPAIRS

Applicable to: Dock A, B, C, D, K

5.1 Preferred Method (Option A)

- Remove damaged joint plates.
- Drill two additional fixing holes on site.
- Install new fixings into pontoon concrete structure using approved plastic grips and marine-grade bolts.
- Seal all abandoned holes with approved marine repair compound.

5.2 Alternative Method (Option B)

- Weld four support bolts to joint plates where approved by JYC.

Joint Plate Quantities

Dock	Quantity
Dock A	16
Dock B	30
Dock C	18
Dock D	24
Dock K	16
Total	104 Joint Plates

6. PONTOON SURFACE AND PILE REFURBISHMENT

Applicable to: Dock A, B, C, K & Slipway Pontoon

The Contractor shall:

- Prepare all pontoon surfaces.
- Remove loose coatings and corrosion.
- Apply approved marine coating system.
- Repaint all pontoon surfaces.
- Prepare and repaint marina piles.
- Provide coating system data sheets and warranty information.

7. FIBERGLASS PILE CAP REPLACEMENT

The Contractor shall supply and install new fiberglass pile caps as follows:

Location	Quantity
Dock A	9
Dock B	13
Dock C	9
Dock D	9
Dock K	5
Total	45 Pile Caps

The Contractor shall:

- Remove existing damaged pile caps.
- Supply marine-grade fiberglass pile caps.
- Install and secure pile caps in accordance with manufacturer recommendations.

8. PILE BRACKET AND WEAR PAD REPAIRS

Applicable to: Dock D & K

The Contractor shall:

- Remove damaged wear pads.
- Supply and install replacement wear pads.
- Adjust pile bracket fixing hole alignment.
- Rectify bracket positioning to prevent premature wear.
- Supply spare wear pads for future maintenance.

Minimum Quantity

- 10 wear pads per dock, inclusive of spare stock.

9. MAIN WAVE BREAKER AND NAVIGATION POLE REHABILITATION

The Contractor shall carry out the following works:

9.1 Wave Breaker

- Prepare exposed steel surfaces.
- Remove corrosion.
- Apply approved marine anti-corrosion coating system.
- Repaint complete wave breaker structure.

9.2 Navigation Poles

- Remove corrosion.

- Repaint navigation poles.
- Replace heavily corroded foundation anchor bolts.

9.3 Manhole Repair

- Remove temporary plywood cover.
- Supply and install permanent marine-grade manhole cover.
- Reinstall surrounding area.

10. QUAY WALL SURFACE REPAINTING

The Contractor shall:

- Prepare top surface of quay wall surrounding the marina basin.
- Remove deteriorated coatings.
- Apply approved marine coating system.
- Repaint quay wall top surfaces only.

11. SLIPWAY PONTOON STRUCTURAL REPAIRS

The Contractor shall:

- Inspect and repair stainless steel H-beam attached to quay wall.
- Reinstall and secure foundation anchor bolts.
- Repair damaged / spalled concrete around foundation areas.
- Reinstall concrete using approved marine repair materials.
- Ensure structural integrity and long-term durability of the installation.

— End of Technical Submittal —